


LAKEWOOD WEST COLFAX SAFETY PROJECT

WCCA April 19, 2023




PROJECT UPDATE:

- **Lakewood is fully committed to design and construct a complete project**
- **All safety and amenity elements**
- **No modifications to the original project design**
- **Project complexities necessitate a phased approach to implementation**



PROJECT PROGRESS:


- **Project Update**
 - **Easements have been identified**
 - **Notices mailed 04/12/23**
 - **Final design continues**



PROJECT PROGRESS:

● Project Update


- Project being divided into two phases
- Based on original construction phasing plan
- Begin safety improvements sooner
- Improve overall schedule
- coordinate with other construction projects



PROJECT PROGRESS:

● Project Phasing

- **Phase 1 = All work related to median**
 - Median closures for safety**
 - Roadway lighting**
 - Landscaping elements**
 - Utility investigation**
 - Easement acquisition**
 - Colfax Waterline**




PROJECT PROGRESS:

● Project Phasing

● Phase 2 = Curbside work


- i. Pedestrian facilities
- ii. Access management
- iii. Z-Crossings w/ beacon
- iv. Traffic signal
- v. Water quality
- vi. Landscaping elements
- vii. Pedestrian lighting
- viii. Art



PROJECT PROGRESS:

- **Next steps:**

- **Environmental clearances for Phase 1 & Phase 2 separately**
- **Plan for 90% Phase 1 design - late summer 2023**
- **Begin construction for Phase 1 - late Fall 2023**
- **Continue easement acquisition and clearances for Phase 2**




PROJECT PROGRESS:

- **Ongoing project coordination**
 - West Colfax Waterline project
 - North Dry Gulch project
- **Ongoing 40West, Art & Design Coordination**

CONCEPT FRAMEWORK

EDGE: Z-Crossings



30-DAY COMMUNITY ENGAGEMENT LOOKAHEAD



- Continue to meet with individual business owners as needed
- Community and Stakeholder Engagement Summary Report (posted on website)

Project Website



<https://www.LakewoodTogether.org/WestColfax>

LAKEWOOD

WEST COLFAX SAFETY PROJECT

